

## PALLAVARAM MUNICIPALITY WSS



- Pallavaram Municipality is one of the distant urbanized areas to Chennai city where rapid urbanization is taking place by migration of people from city and other places. The Municipality has an extent of 18 sqkm and consists of about 1363 streets with the total length of about 213 km.
- The population to be benefited by implementing the scheme are 235430,366793 and 571451 in the years 2014, 2029 and 2044 respectively at the rate of 36.49 MLD,56.85 MLD and 88.57 MLD in the corresponding years.
- The scheme cost for providing water supply improvement scheme to Pallavaram is Rs.9995 Lakhs.The funding pattern for this work TNUDP III 2012-2013 and loan from TNUDP III Rs.5997 lakhs,grant from TNUDP III Rs .2999 lakhs ,ULB contribution Rs.999 Lakhs respectively.
- The Govt.in its G.O Ms.No. 12 MA&WS dept dated 28.01.2013 has accorded administrative approved for this project.
- **The Components of Work:**
  - 1.Laying of DI distribution mains of sizes from 100mm to 600mm dia for length of 215.59 Km
  - 2.Laying of conveying main and feedermain of 200 mm to 600mm dia for length

of length 10.54Km

3. Construction of UGT (3nos)/OHT(7nos)

- 1) 10LL UGT -1no
- 2) 3 LL UGT-1no
- 3) 17 UGT- 1no
- 4) 15 LL OHT – 1no
- 5) 5LL OHT – 1no
- 6) 16LL OHT -1no
- 7) 23LL OHT – 2nos
- 8) 20 LLOHT – 1no
- 9) 12 OHT – 1no

4. Providing House Service Connections for 40000 nos.

➤ **Contract details:**

Package No.	Name of the Contractor	Work Order date	Date of Agreement	Agreement value	Agreement period	Date of Commencement	Target date as per agreement
1	2	3	4	5	6	7	8
I	Sattva Engg. Constn.	07.12.13	31.12.13	40.42	18 Months	23.01.14	30.06.15
II	Shriram EPC	23.09.13	07.10.13	41.37	18 Months	27.10.13	30.04.15
III	Sattva Engg. Constn.	23.09.13	07.10.13	17.08	18 Months	27.10.13	30.04.15

➤ **Progress of work (as on 31.05.2017)**

1. Physical progress – 76.60%
2. Financial – 64.05%
3. Probable date of completion 22.03.2018