

PROVIDING COMPREHENSIVE WATER SUPPLY SCHEME TO
MADHAVARAM MUNICIPALITY

- The work of providing comprehensive water supply scheme to Madhavaram Municipality was taken up initially by CMWSSB as deposit work for Madhavaram Municipality at an estimated cost of Rs.55.00 crores. Administrative sanction was obtained from the Government for implementation of water supply scheme for the Madhavaram Municipality vide G.O.(D) No.: 85, M.A. & W.S. (MA2) Dept., Dated 21.02.2011 with Japan International Cooperative Agency funds.



- Madhavaram Municipality covered an extent of 17.41 sq.km and consists of about 607 streets for a length of about 150 Km
- The comprehensive water supply scheme to Madhavaram Municipality has been designed to serve an ultimate population of about 3.83 lakh expected for the ultimate year 2042 and the designed quantity of water supply is estimated to be about 59.43 MLD.
- The major components of proposed work include
 1. Laying Distribution mains for a length of about 168.38 km.
 2. Laying conveying mains for a length of about 4.30 km.
 3. Construction of Headworks at six locations
 4. Providing House Service Connections for 29,730 nos.
- Subsequently, the Government of Tamil Nadu vide G.O (MS) No.256, M.A.&W.S. (Election) Dept. dated 26.12.2009 had issued orders on expanding Chennai City by annexing 42 Adjacent local bodies and Madhavaram is one of the Municipalities in Chennai Metropolitan Area annexed with the Expanded Chennai city. As directed in the G.O., the administration of the expanded Chennai City came into effect from October

2011. Since then, it became the direct responsibility for the CMWSS Board to implement the water Supply scheme in the Madhavaram area.

- Erstwhile Madhavaram Municipality comprised of Divisions 25(part), 26, 27, 28, 30, 31, 32 and 33 under Zone III (Madhavaram) of Expanded Chennai City,

- Contract details

The work of “Providing comprehensive water supply scheme to Madhavaram Municipality” has been awarded to M/s. SSV Consortium, Hyderabad – 34 on 17.05.2012 for a contract value of Rs.45,07,22,762.12 with a contract period of two years and the probable date of completion is 31.08.2018. The work is under progress.

- Progress of work (as on 30.11.2017)

1. Physical progress - 73.86%
2. Financial progress - 62.55%
3. Probable date of completion - 31.08.2018