

KOTTIVAKKAM WSS

- Kottivakkam is one among the 42 local bodies added in the expanded area of Chennai city. Kottivakkam Town has an extent of 2.47 square Km. falls in Divisions 183, Area XIV of Expanded Corporation of Chennai it consists of 235 streets. The total length of the road/streets for Kottivakkam is 46.327 Km.



- The population to be benefited by implementation of Scheme are 23030, 40699 and 71923 in the year 2014, year 2029 and year 2044 respectively at the rate of water demand 3.57 MLD, 6.31 MLD and 11.15 MLD for the above corresponding years.

- The scheme cost for “Providing Comprehensive Water supply scheme to Kottivakkam” is Rs2300.00 lakhs. The Government in its GO (MS) no 105 MAWS (MC.I) Department Dated 11.07.2013 has issued orders for the implementation of Chennai Mega City Development Mission. Technical sanction was awarded on 11.07.2013 for Rs.2300Lakhs.

- **The Components of work**

1. Laying of DI Distribution mains of sizes ranging from 100mm to 450mm dia for a length of 46327 m.
2. Laying of conveying mains of 400 mm DI pipes for a length of 40 m.
3. Construction of UGT 17.00 LL and OHT 30.00 LL and pump house at Sangam Colony, Kottivakkam.
4. Providing House Service Connections of 4607nos.

- **Contract details**

The work was awarded to M/s Abhiram Infrha Projects Pvt. Ltd. on 04.03.2014 of a contract value of Rs. 1944.38 lakhs. The works

commenced on 28.05.2014. The contract period is 24 months scheduled date of completion was 27-05-2016.

➤ **Progress of work (as on 30.05.2018) :**

- | | |
|--------------------------------|--------------|
| 1. Physical progress | - 57.97%. |
| 2. Financial progress | - 51.26%. |
| 3. Probable date of completion | - 30-09-2018 |