

INJAMBAKKAM WSS

- Injambakkam is one among the 42 local bodies in the expanded Greater Chennai city. Injambakkam has an extent of 5.17 square Km. falls in Divisions 196, Area XV of Greater Chennai Corporation it consists of 330 streets. The total length of the road/streets for Injambakkam is 66 Km.



- The population to be benefited by implementation of Scheme are 38751, 69171 and 122671 in the years 2014, 2029 and 2044 respectively at the rate of water demand 6.01 MLD, 10.72 MLD and 19.01 MLD for the above corresponding years.
- The scheme cost for “Providing Comprehensive Water supply scheme to Injambakkam was sanctioned by Chennai Mega City Development Mission 2012-13 on 14.10.2012 at Rs2230.00 lakhs. The Government has accorded administrative approval vide G.O (Ms) no 94 MAWS (MC.I) Department Dated 14.10.2012. Technical sanction was accorded on 18.10.2012.
- For this scheme the funding pattern is Grant under CMCDM 2012-13 fund is 20.74 crore and loan from TUFIDCO is 1.56 crore
- **The Components of work**
 1. Laying of Water Distribution main for a length of 65268 m.
 2. Laying of feeder main of 75 m.
 3. Construction of 1 no. of Over Head Tank of 35 Lakh liter capacity and 1 no. of Under Ground Tank of 5 Lakh liter capacity at Anna Enclave.
 4. Providing House Service Connections for 2300 nos.

➤ **Contract details**

The work was awarded to M/s Shriram EPC Ltd. on 09.05.2013 for a contract value of Rs. 1970.73 lakh. The work commenced on 12.08.2013. The contract period is 24 months. Schedule date of completion was 11.08.2015.

➤ **Progress of work (as on 30.04.2017) :**

- | | |
|--------------------------------|--------------|
| 1. Physical progress | - 99%. |
| 2. Financial progress | - 92%. |
| 3. Probable date of completion | - 30.09.2017 |

PLUGGING OF SEWAGE OUTFALLS IN CHENNAI CITY WATER WAYS

- The Tamil Nadu Government has announced in the budget session for the year 2012-13 an amount of Rs. 300 crore has been sanctioned to prevent the entering of 337 nos. of sewage outlets in Chennai City Water Ways.

- On the basis of above, plugging of 179 nos. of sewage outfalls, an amount of Rs. 150 crore has been spent under Phase I. Remaining 158 nos. an amount of Rs. 163 crore has been spent in Phase 2 respective. Out of this, 32 nos. of sewage outfalls in Adyar Water Ways, the work has been carried out in Package 1

- **The Components of work**

1. Laying of CI sewage pumping main for a length of 8340 m.
2. Laying of Gravity main for a length of 27649 m.
3. Construction of Manholes 427 nos.
4. Construction of Road side Pumping station at Marrison 5th street.
5. Supply and Erection of Electrical & Mechanical works.

- **Contract details**

The work was awarded to M/s. Eco Protection Engineering Pvt.Ltd Consortium with Thiru.G.Shrirangharayan on 26.06.2015 for a contract value of Rs. 3380.49 lakh. The works commenced on 01.09.2015. The contract period is 15 months.

- **Progress of work (as on 30.04.2017) :**

1. Physical progress - 90%.
2. Financial progress - 79%.
3. Probable date of completion - September 2017