

MANAPAKKAM WSS



- Manapakkam is one among the 42 local bodies in the expanded area of Chennai City which falls in Greater Chennai Corporation division 157, Area – XII (Alandur). The extent of area is 4.1 Sq.km with 197 streets for a total length of about 27Km.
- The population to be benefited by implementing the scheme are 14941, 26404 and 46662 in the years 2014, 2029 and 2044 respectively at the rate of 2.32 MLD, 4.10 MLD and 7.24 MLD in the corresponding years.
- The scheme cost for providing comprehensive water supply scheme to Manapakkam is Rs.1092 Lakhs. The funding pattern for this work CMCDM 2012-13 and loan from TUFIDCO at Rs.1016 Lakhs and Rs.76 Lakhs respectively.
- The Govt. in its G.O. (Ms).No.94, MA & WS (MC.1) Dept., Dt. 14.10.2012 has accorded administrative approved for this project. Technical sanction was made on 18.10.2012.

➤ **The Components of work:**

1. Laying of DI distribution mains of sizes ranging from 100mm to 450mm diameter for length of 23349m.
2. Laying of conveying main of 350mm DI pipes for a length of 3653m.
3. Construction of UGT 2.0 LL at Marco Marvel Park – 1No.
4. Construction of OHT at 11.0 LL at Marco Marvel Park – 1No.
5. Providing House Service Connections for 3509 Nos.

➤ **Contract details:**

The work has been awarded to M/s GKC-Vishwa consortium at a contract value of Rs.1004.61 Lakhs on 21.10.2013 with a contract period of 24 months and The work was commenced on 21.02.2014. Schedule date of completion was 20.02.2016.

➤ **Progress of work (as on 31.05.2017)**

1. Physical progress - 36.50%
2. Financial progress - 54.20%
3. Probable date of completion 31.03.2018.