

PLUGGING OF SEWAGE OUTFALLS IN CHENNAI CITY WATER WAYS

- The Tamil Nadu Government has announced in the budget 2012-13 an amount of Rs. 300 crore to prevent 337 nos. of sewage outlets in Chennai City Water Ways.
- Under phase I, plugging of 179 nos. of sewage outfalls, at a cost of Rs. 150 crore has been taken up. Under phase II plugging of 158 nos. at a cost of Rs. 163 crore has been approved. Out of this, 32 nos. of sewage outfalls in Adyar Rive has been carried out in this Package.
- The Components of work
 1. Laying of CI sewage pumping main for a length of 8340 m.
 2. Laying of Gravity main for a length of 27649 m.
 3. Construction of Manholes 427 nos.
 4. Improvement of Sewage Pumping stations(Saidapet, west Arumbakkam & Nungambakkam).
 5. Supply and Erection of Electrical & Mechanical works - Thiru Nagar, Nilamangai Nagar, Besant Nagar, Indra Nagar, BV Nagar, Kesava Perumalpuram.
- The above works are under progress in Area IX, Area X, Area XI, Area XII, Area XIII and Area XIV.
- Contract details

The work was awarded to M/s. Eco Protection Engineering Pvt.Ltd Consortium with Thiru.G.Shrirangharayan on 26.06.2015 at a contract value of Rs. 3380.49 lakh. The work commenced on 01.09.2015. The contract period is 15 months. Schedule date of completion was 30.11.2016.
- Progress of work (as on 30.11.2017) :
 1. Physical progress - 97%.
 2. Financial progress - 99%.
 3. Probable date of completion - 31.03. 2018